

**DETAILS OF ONGOING AND COMPLETED DEVELOPMENTAL
PROJECTS OF UET, PESHAWAR**

③

S #	Name of Project (S)	Date of Approval	Date of Completion	Approved Cost (Rs.In Millions)	Actual Expenditure (Rs.In Millions)	Status
1	Strengthening of Academic Facilities of NWFP, University of Engineering and Technology, Peshawar	01.01. 1990	30.06. 1999	86.378	86.347	Completed
2	Immediate Need for Installation of Lab Equipment Received under Japanese Grant-in-Aid.	26.07.1994	30.06.2003	6.687	6.689	Completed
3	Link Between NWFP, University of Engineering & Technology Peshawar and George Washington University USA	25.05. 1998	30.06.2003	22.800	22.800	Completed
4	Endowment Fund for Higher Education and Research and Development in IT & Telecom Sector	08.02.2002	Still in progress	165.00	-----	In Progress
5	Establishment of Advanced Technical Research Centre, UET, Peshawar	12.07.2003	31.12.2005	37.910	37.965	Completed
6	Establishment of Mechatronics Engineering Department, UET, Peshawar	11.09.2003	10.09.2004	37.00	36.223	Completed
7	Establishment of New Campuses at Mardan, Bannu & Abbottabad	08.10.2003	28.02.2010	154.634	155.794	Completed
8	Rehabilitation of Old Buildings of UET, Peshawar	13.05.2004	12.05.2005	37.701	38.640	Completed
9	Establishment of Institute of Mechatronics Engineering	21.08.2004	31.03.2010	147.60	148.165	Completed

10	Establishment of Earthquake Engineering Center in the UET, Peshawar	27.09.2004	30.06.2006	38.932	38.224	Completed
11	Establishing Wide Spread Intranet Setup for the Campuses of the UET	19.10.2004	18.10.2006	35.359	35.359	Completed
12	Construction of Hostel for 100 Girls Students one each in Peshawar and Abbottabad Campuses	01.12.2004	30.06.2008	36.584	42.212	Completed
13	National Institute of Urban Infrastructure Planning at UET, Peshawar	31.12.2004	30.06.2012	190.601	186.426	Completed
14	Construction of Hostel for Visiting/Foreign Faculty at UET Peshawar	04.04.2005	03.10.2007	17.338	17.338	Completed
15	Establishment of Continuing Engineering Education Centres at Engg: Universities	19.09.2005	15.04.2009	25.024	25.024	Completed
16	Strengthening of Satellite Campuses at Mardan, Bannu & Abbottabad	24.10.2005	31.12.2012	487.669	452.230	Completed
17	Provision of Academic/Research Facilities for Gemstones Development Cell at Department Of Mining Engineering	24.08.2006	31.03.2010	32.930	32.930	Completed
18	Establishment of Jalozei Campus of UET, Peshawar	19.09.2007	30.12.2019	6565.272	3782.896	In Progress
19	Strengthening & Upgrading of Peshawar Campus of UET (Revised)	21.10.2011	30.06.2013	650.218	648.181	Completed
20	Strengthening of Existing Earthquake Engineering Center at UET, Peshawar(Revised)	06.09.2013	30.12.2018	698.396	530.244	In Progress

21	Strengthening and Upgrading of Core Engineering Programs at Mardan Campus of UET	02.02.2016	01.02.2019	1336.725	6.815	In Progress
22	Establishment of Sub Campus of UET at Upper Dir	15.09.217	14.09.2020	2019.699	---	In Progress